

4115 Jacksol Drive San Jose, CA 95124 (408) 377-2103 Fax (408) 377-5944 www.cambriansd.org

Board of Trustees

Jarod Middleton Carol Presunka Beth Erickson Janet Gillis Nick Villalobos

Exploring Infinite Possibilities for Learning

Superintendent Kristi Schwiebert

Chief Financial Officer

John Pappalardo

Date: 12/19/24

CHANGE ORDER #7D

Contractor Name: Cupertino Electric, Inc.

Contract Name: Bid Package D, Electrical and Low Voltage Trades

Project Name: Increment 1 Sitework for Modular Classrooms at 4 School Sites

Price MS, Fammatre ES, Farnham ES, Sartorette ES

Contract Number: C23-071

PCO #	Description	CCD #	RFI #	Amount of Change
190	Credit for painting removed from scope at Price.	N/A	N/A	\$ (625.00)
191	Credit for painting removed from scope at Fammatre.	N/A	N/A	\$ (625.00)
192	Credit for painting removed from scope at Farnham.	N/A	N/A	\$ (625.00)
193	Credit for painting removed from scope at Sartorette.	N/A	N/A	\$ (625.00)
	Total of Change Order #7D			\$ (2,500.00)

Original Contract Amount: \$ 2,970,337.00 \$ Change Order #1D Amount: 50,709.00 23,078.00 \$ **Change Order #2D Amount: Change Order #3D Amount:** \$ (100,000.00)\$ **Change Order #4D Amount:** 24,499.00 **Change Order #5D Amount:** \$ (215,503.00) **Change Order #6D Amount:** \$ (9,659.00)\$ **Change Order #7D Amount:** (2,500.00)**Revised Contract Amount:** \$ 2,740,961.00 Price Subtotal: \$ 658,610.75 \$ Fammatre Subtotal: 647,211.75 Farnham Subtotal: \$ 752,333.75 682,804.75 Sartorette Subtotal:

Cambrian School District's Signature:	Date:
Program Manager's Signature:	Date:
Architect's Signature:	Date:
Contractor's Signature:	Date: