

4115 Jacksol Drive San Jose, CA 95124 (408) 377-2103 Fax (408) 377-5944 www.cambriansd.org

## **Board of Trustees**

Jarod Middleton Carol Presunka Beth Erickson Janet Gillis

Nick Villalobos

Exploring Infinite Possibilities for Learning

Superintendent

Kristi Schwiebert

## **Chief Financial Officer**

John Pappalardo

Date: 12/19/24

## **CHANGE ORDER #4C**

Contractor Name: McGuire & Hester (formerly Casey Fogli Concrete Contractors, Inc.

prior to merger)

**Contract Name:** Bid Package C, Site Concrete Trades

Project Name: Increment 1 Sitework for Modular Classrooms at 4 School Sites

Price MS, Fammatre ES, Farnham ES, Sartorette ES

Contract Number: C23-080

PCO #	Description	CCD#	RFI#	nount of Change
194	Premium time differential for Saturday installation of mow band between new building and existing science classroom prior to start of school at Price.	N/A	N/A	\$ 856.00
	Total of Change Order #4C			\$ 856.00

**Original Contract Amount:** \$ 630,945.00 **Change Order #1C Amount:** 9,916.00 \$ **Change Order #2C Amount:** 31,459.00 \$ 49,322.00 **Change Order #3C Amount:** \$ Change Order #4C Amount: 856.00 \$ **Revised Contract Amount:** 722,498.00 Price Subtotal: \$ 215,676.00 Fammatre Subtotal: \$ 175,232.00 Farnham Subtotal: \$ 181,817.00 149,773.00 Sartorette Subtotal:

Cambrian School District's Signature:	Date:	
Program Manager's Signature:	Date:	
Architect's Signature:	Date:	
Contractor's Signature:	Date:	