Date: 10/01/24



ambrian School District	Contract Name: Project Name:		McGuire & Hester (formerly Casey Fogli Concrete Contractors, Inc. prior to merger) Bid Package C, Site Concrete Trades Increment 1 Sitework for Modular Classrooms at 4 School Sites Price MS, Fammatre ES, Farnham ES, Sartorette ES C23-080			
DISTINCT	PCO #		Description	CCD	# RFI #	Amount of Change
4115 Jacksol Drive San Jose, CA 95124 (408) 377-2103 Fax (408) 377-5944	151	metal handrai existing Fami	nstall concrete ramp and curbs and ils for required ADA ramp between matre classroom bldg. F and new ilding to attain accessible site path	12	N/A	\$ 49,322.00
www.cambriansd.org			Total of Change Order #3C			\$ 49,322.00
			Original Contract Amount:	\$	630,945.00	
			Change Order #1C Amount:	\$	9,916.00	_
			Change Order #2C Amount:	\$	31,459.00	
Board of Trustees			Change Order #3C Amount:	\$	49,322.00	
Jarod Middleton Carol Presunka			Revised Contract Amount:	\$	721,642.00	
Beth Erickson			Price Subtotal:		214,820.00	
Janet Gillis			Fammatre Subtotal:	\$	175,232.00	
Nick Villalobos			Farnham Subtotal:	\$	181,817.00	
			Sartorette Subtotal:	\$	149,773.00	
	Cambrian School District's Signature:			Date	e:	
Exploring Infinite Possibilities for Learning	Program Manager's Signature:			Date	Date:	
	Architect's Signature:			Date	e:	
	Contractor's Signature:			Date	e:	
Superintendent						
Kristi Schwiebert						

CHANGE ORDER #3C

Chief Financial Officer

John Pappalardo