



4115 Jacksol Drive
 San Jose, CA 95124
 (408) 377-2103
 Fax (408) 377-5944
 www.cambriansd.org

Board of Trustees

Jarod Middleton
 Carol Presunka
 Beth Erickson
 Janet Gillis
 Nick Villalobos

*Exploring Infinite Possibilities
 for Learning*

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo

Date: 08/15/24

CHANGE ORDER #6

Contractor Name: JL Construction, Inc.
Contract Name: Modular Building Trades
Project Name: Modular Classrooms at 4 School Sites
 Price MS, Fammatre ES, Farnham ES, Sartorette ES
Contract Number: C23-043

PCO #	Description	CCD #	RFI #	Amount of Change
119	Fabricate heavy-duty steel downspouts (Schedule 40) at Sartorette in lieu of thin steel downspouts (22-gauge) as originally specified, and provide labor required for fabrication and installation of the upgraded downspouts.	N/A	N/A	\$ 24,666.47
120	Fabricate heavy-duty steel downspouts (Schedule 40) at Farnham in lieu of thin steel downspouts (22-gauge) as originally specified, and provide labor required for fabrication and installation of the upgraded downspouts.	N/A	N/A	\$ 26,892.47
121	Fabricate heavy-duty steel downspouts (Schedule 40) at Fammatre in lieu of thin steel downspouts (22-gauge) as originally specified, and provide labor required for fabrication and installation of the upgraded downspouts.	N/A	N/A	\$ 24,666.47
122	Fabricate heavy-duty steel downspouts (Schedule 40) at Price in lieu of thin steel downspouts (22-gauge) as originally specified, and provide labor required for fabrication and installation of the upgraded downspouts.	N/A	N/A	\$ 29,118.47
156	Furnish and install welded support brackets for upgraded downspouts at Price in lieu of bolted brackets originally specified for the lightweight downspouts. Upgraded downspouts are heavyweight and require heavier duty support brackets.	N/A	28	\$ 3,180.00
157	Furnish and install welded support brackets for upgraded downspouts at Fammatre in lieu of bolted brackets originally specified for the lightweight downspouts. Upgraded downspouts are heavyweight and require heavier duty support brackets.	N/A	PR28	\$ 3,180.00
158	Furnish and install welded support brackets for upgraded downspouts at Farnham in lieu of bolted brackets originally specified for the lightweight downspouts. Upgraded downspouts are heavyweight and require heavier duty support brackets.	N/A	PR28	\$ 3,180.00



Modular Classrooms at 4 School Sites
 Price MS, Fammatre ES, Farnham ES, Sartorette ES
 JL Construction, Inc. Change Order #6
 08/15/24

4115 Jacksol Drive
 San Jose, CA 95124
 (408) 377-2103
 Fax (408) 377-5944
 www.cambriansd.org

Board of Trustees

Jarod Middleton
 Carol Presunka
 Beth Erickson
 Janet Gillis
 Nick Villalobos

159	Furnish and install welded support brackets for upgraded downspouts at Sartorette in lieu of bolted brackets originally specified for the lightweight downspouts. Upgraded downspouts are heavyweight and require heavier duty support brackets.	N/A	PR28	\$ 3,180.00
167	Add Pelican controls system for the HVAC unit in the electrical room at the Price new building to allow for remote energy management, per District request.	N/A	N/A	\$ 1,407.68
168	Add Pelican controls system for the HVAC unit in the electrical room at the Fammatre new building to allow for remote energy management, per District request.	N/A	N/A	\$ 1,407.68
169	Add Pelican controls system for the HVAC unit in the electrical room at the Sartorette new building to allow for remote energy management, per District request.	N/A	N/A	\$ 1,407.68
170	Add Pelican controls system for the HVAC unit in the electrical room at the Farnham new building to allow for remote energy management, per District request.	N/A	N/A	\$ 1,407.68
Total of Change Order #6				\$ 123,694.60

Original Contract Amount: (Total)	\$ 12,541,000.00
Original Design Subtotal:	\$ 470,000.00
Original Construction Subtotal:	\$ 12,071,000.00
Change Order #1 Amount:	\$ 235,873.59
Change Order #2 Amount:	\$ 257,548.69
Change Order #3 Amount:	\$ (78,765.90)
Change Order #4 Amount:	\$ 36,035.34
Change Order #5 Amount:	\$ 3,498.00
Change Order #6 Amount:	\$ 123,694.60
Revised Contract Amount: (Total)	\$ 13,118,884.32
Revised Design Subtotal:	\$ 470,000.00
Revised Construction Subtotal:	\$ 12,648,884.32
Price Subtotal:	\$ 3,261,504.79
Fammatre Subtotal:	\$ 3,073,405.91
Farnham Subtotal:	\$ 3,232,400.85
Sartorette Subtotal:	\$ 3,081,572.77

Exploring Infinite Possibilities
 for Learning

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo



Modular Classrooms at 4 School Sites
Price MS, Fammatre ES, Farnham ES, Sartorette ES
JL Construction, Inc. Change Order #6
08/15/24

4115 Jacksol Drive
San Jose, CA 95124
(408) 377-2103
Fax (408) 377-5944
www.cambriansd.org

Cambrian School District's Signature: _____	Date: _____
Program Manager's Signature: _____	Date: _____
Architect's Signature: _____	Date: _____
Contractor's Signature: _____	Date: _____

Board of Trustees

- Jarod Middleton
- Carol Presunka
- Beth Erickson
- Janet Gillis
- Nick Villalobos

*Exploring Infinite Possibilities
for Learning*

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo