



4115 Jacksol Drive  
San Jose, CA 95124  
(408) 377-2103  
Fax (408) 377-5944  
www.cambriansd.org

**Board of Trustees**

Janet Gillis  
Jarod Middleton  
Carol Presunka  
Nick Villalobos  
Beth Erickson

*Exploring Infinite Possibilities  
for Learning*

**Superintendent**

Kristi Schwiebert

**Chief Financial Officer**

John Pappalardo

**Date:** 12/14/23

**CHANGE ORDER #1**

**Contractor Name:** JL Construction, Inc.  
**Contract Name:** Modular Building Trades  
**Project Name:** Modular Classrooms at 4 School Sites  
Price MS, Fammatre ES, Farnham ES, Sartorette ES  
**Contract Number:** C23-043

PCO #	Description	CCD #	RFI #	Amount of Change
1	Furnish and install clock-bell-speaker head-end equipment upgrade (Bogen Nyquist 7000) servicing full Price campus including new classrooms. Clock-bell-speaker upgrade is a Measure R Tier 1 project, consolidated into new classrooms project for execution.	N/A	N/A	\$ 49,555.00
2	Furnish and install clock-bell-speaker head-end equipment upgrade (Bogen Nyquist 7000) servicing full Farnham campus including new classrooms. Clock-bell-speaker upgrade is a Measure R Tier 1 project, consolidated into new classrooms project for execution.	N/A	N/A	\$ 52,947.00
3	Furnish and install clock-bell-speaker head-end equipment upgrade (Bogen Nyquist 7000) servicing full Fammatre campus including new classrooms. Clock-bell-speaker upgrade is a Measure R Tier 1 project, consolidated into new classrooms project for execution.	N/A	N/A	\$ 50,297.00
4	Furnish and install clock-bell-speaker head-end equipment upgrade (Bogen Nyquist 7000) servicing full Sartorette campus including new classrooms. Clock-bell-speaker upgrade is a Measure R Tier 1 project, consolidated into new classrooms project for execution.	N/A	N/A	\$ 53,398.08
51	Revise motorized window shade mounting at Price for improved maintenance access and greater natural light.	N/A	3	\$ 2,115.02
65	Revise motorized window shade mounting at Fammatre for improved maintenance access and greater natural light.	N/A	3	\$ 2,115.02
66	Revise motorized window shade mounting at Sartorette for improved maintenance access and greater natural light.	N/A	3	\$ 2,115.02
67	Revise motorized window shade mounting at Farnham for improved maintenance access and greater natural light.	N/A	3	\$ 2,115.02
68	Revise carpet tiles for preferred color selection and upgraded quality at Sartorette.	N/A	N/A	\$ 6,901.23



4115 Jacksol Drive  
San Jose, CA 95124  
(408) 377-2103  
Fax (408) 377-5944  
www.cambriansd.org

**Board of Trustees**

Janet Gillis  
Jarod Middleton  
Carol Presunka  
Nick Villalobos  
Beth Erickson

Modular Classrooms at 4 School Sites  
Price MS, Fammatre ES, Farnham ES, Sartorette ES  
JL Construction, Inc. Change Order#1  
12/14/23

69	Revise carpet tiles for preferred color selection and upgraded quality at Farnham.	N/A	N/A	\$ 6,901.23
70	Revise carpet tiles for preferred color selection and upgraded quality at Fammatre.	N/A	N/A	\$ 6,901.23
71	Revise carpet tiles for preferred color selection and upgraded quality at Price.	N/A	N/A	\$ 512.74
<b>Total of Change Order #1</b>				<b>\$235,873.59</b>

**Original Contract Amount:**  
(Construction services) \$ 12,071,000.00

**Change Order #1 Amount:** \$ 235,873.59

**Revised Contract Amount:**  
(Construction services) \$ 12,306,873.59

Price Subtotal:	<u>\$ 3,160,182.76</u>
Fammatre Subtotal:	<u>\$ 2,996,313.25</u>
Farnham Subtotal:	<u>\$ 3,150,963.25</u>
Sartorette Subtotal:	<u>\$ 2,999,414.33</u>

<b>Cambrian School District's Signature:</b>	_____	<b>Date:</b>	_____
<b>Program Manager's Signature:</b>	_____	<b>Date:</b>	_____
<b>Architect's Signature:</b>	_____	<b>Date:</b>	_____
<b>Contractor's Signature:</b>	_____	<b>Date:</b>	_____

Exploring Infinite Possibilities  
for Learning

**Superintendent**

Kristi Schwiebert

**Chief Financial Officer**

John Pappalardo