



4115 Jacksol Drive  
 San Jose, CA 95124  
 (408) 377-2103  
 Fax (408) 377-5944  
 www.cambriansd.org

**Board of Trustees**

Jarod Middleton  
 Carol Presunka  
 Beth Erickson  
 Janet Gillis  
 Nick Villalobos

**Date:** 12/19/24

**CHANGE ORDER #6A**

**Contractor Name:** Galeb Paving, Inc.  
**Contract Name:** Bid Package A, Earthwork and Paving Trades  
**Project Name:** Increment 1 Sitework for Modular Classrooms at 4 School Sites  
 Price MS, Fammatre ES, Farnham ES, Sartorette ES  
**Contract Number:** C23-078

PCO #	Description	CCD #	RFI #	Amount of Change
91R1	Stabilize subgrade at condensing unit pads and mow band due to over saturated soils during winter 23-24 rainy season at Price.	N/A	N/A	\$ 13,912.68
103	Stabilize subgrade at condensing unit pads and mow band due over saturated soils during winter 23-24 rainy season at Fammatre.	N/A	N/A	\$ 11,665.61
112	Added CCD #2 scope to create new entry plaza at Farnham front of campus: Remove existing turf, concrete, and benches; mass excavation and export including for seat wall and footing; subgrade compaction; furnish and place baserock for all new concrete; furnish and place concrete sidewalks and seat wall with skate stops; furnish and install benches; and furnish and place decomposed granite.	2	N/A	\$ 182,823.61
134	Provide grading for ADA concrete ramp required via CCD 12 at Fammatre.	12	N/A	\$ 5,381.48
188	Addition to PCO 112 re: new Farnham entry plaza due to revised plan and resulting additional compaction to shift concrete layout to accommodate root structure of existing tree.	2	22	\$ 6,796.25
195	<b>Credit</b> for unused Allowance Item A1 at Price.	N/A	N/A	\$ (2,351.32)
196	<b>Credit</b> for unused Allowance Item A3 at Fammatre.	N/A	N/A	\$ (43,502.46)
197	<b>Credit</b> for unused Allowance Item A5 at Farnham.	N/A	N/A	\$ (45,210.15)
198	<b>Credit</b> for unused Allowance Item A7 at Sartorette.	N/A	N/A	\$ (61,401.86)
199	<b>Credit</b> for unused Allowance Item UPA-A1.	N/A	N/A	\$ (28,125.00)
200	<b>Credit</b> for unused Allowance Item UPA-A2.	N/A	N/A	\$ (28,125.00)
201	<b>Credit</b> for unused Allowance Item UPA-A3.	N/A	N/A	\$ (134,520.00)
202	<b>Credit</b> for unused Allowance Item UPA-A4.	N/A	N/A	\$ (23,050.00)
203	<b>Credit</b> for unused Allowance Item UPA-A5.	N/A	N/A	\$ (14,600.00)
<b>Total of Change Order #6A</b>				<b>\$(160,306.16)</b>

Exploring Infinite Possibilities  
 for Learning

**Superintendent**

Kristi Schwiebert

**Chief Financial Officer**

John Pappalardo



School District

4115 Jacksol Drive  
San Jose, CA 95124  
(408) 377-2103  
Fax (408) 377-5944  
www.cambriansd.org

**Board of Trustees**  
Jarod Middleton  
Carol Presunka  
Beth Erickson  
Janet Gillis  
Nick Villalobos

Increment 1 Sitework for Modular Classrooms at 4 School Sites  
Price MS, Fammatre ES, Farnham ES, Sartorette ES  
Galeb Paving, Inc. Change Order #6A  
12/19/24

<b>Original Contract Amount:</b>	<b>\$ 2,880,000.00</b>
<b>Change Order #1A Amount:</b>	<b>\$ 67,627.87</b>
<b>Change Order #2A Amount:</b>	<b>\$ (2,083.00)</b>
<b>Change Order #3A Amount:</b>	<b>\$ 0.00</b>
<b>Change Order #4A Amount:</b>	<b>\$ (4,899.24)</b>
<b>Change Order #5A Amount:</b>	<b>\$ 19,020.60</b>
<b>Change Order #6A Amount:</b>	<b>\$ (160,306.16)</b>
<b>Revised Contract Amount:</b>	<b>\$ 2,799,360.07</b>
Price Subtotal:	\$ 770,750.12
Fammatre Subtotal:	\$ 678,996.80
Farnham Subtotal:	\$ 758,735.33
Sartorette Subtotal:	\$ 590,877.82

<b>Cambrian School District's Signature:</b>	_____	<b>Date:</b>	_____
<b>Program Manager's Signature:</b>	_____	<b>Date:</b>	_____
<b>Architect's Signature:</b>	_____	<b>Date:</b>	_____
<b>Contractor's Signature:</b>	_____	<b>Date:</b>	_____

*Exploring Infinite Possibilities  
for Learning*

**Superintendent**  
Kristi Schwiebert

**Chief Financial Officer**  
John Pappalardo