

4115 Jacksol Drive San Jose, CA 95124 (408) 377-2103 Fax (408) 377-5944 www.cambriansd.org

Board of Trustees

Carol Presunka Janet Gillis Donald Rocha Jarod Middleton Randy Scofield

Exploring Infinite Possibilities for Learning

Superintendent

Kristi Schwiebert

Chief Financial Officer

John Pappalardo

Date: 11/03/22

CHANGE ORDER #3H

Contractor Name: O.C. McDonald Co., Inc.
Contract Name: Bid Package H, HVAC Trades

Project Name: Phase 1 Modernizations at 5 School Sites

Farnham ES, Sartorette ES

Contract Number: C22-063

PCO #	Description	CCD #	RFI#	Amount of Change
100	Using \$10,000.00 of Allowance H1 - Overtime for	N/A	N/A	\$ 0.00
	schedule recovery at Farnham.			
101	Using \$10,000.00 of Allowance H1 - Overtime for	N/A	N/A	\$ 0.00
	schedule recovery at Sartorette.			
102	Overtime for schedule compression, schedule	N/A	N/A	\$ 22,642.00
	recovery, and out of sequenced work at Farnham.			
103	Overtime for schedule compression, schedule	N/A	N/A	\$ 40,596.00
	recovery, and out of sequenced work at Sartorette.			
120	Cut and miter sill pan for louvers at Farnham.	N/A	N/A	\$ 1,099.00
121	Cut and miter sill pan for louvers at Sartorette.	N/A	N/A	\$ 1,099.00
122	Wire and commission seventeen condensate	N/A	N/A	\$ 12,417.00
	overflow switches at Farnham.			
123	Wire and commission seventeen condensate	N/A	N/A	\$ 12,417.00
	overflow switches at Sartorette.			
	Total of Change Order #3H			\$ 90,270.00

 Original Contract Amount:
 \$ 898,690.00

 Change Order #1H Amount:
 \$ 14,689.00

 Change Order #2H Amount:
 \$ 47,490.00

 Change Order #3H Amount:
 \$ 90,270.00

 Revised Contract Amount:
 \$ 1,051,139.00

Farnham Subtotal: \$ 509,743.50 Sartorette Subtotal: \$ 541,395.50

Cambrian School District's Signature:	Date:
Program Manager's Signature:	Date:
Architect's Signature:	Date:
Contractor's Signature:	Date: